Proforma for the grant of Extension of Time

1.	Name of work	Improvements to Roads at chikkadpa Sathagini College Area in WARD 129 SSD
2.	Amount of sanctioned Estimate	19.90 Lakhs
3.	Administrative approval and technical sanction (Authority with No. and date)	JC/DZ/AA/171/2013-14-19/8/2013 BBMP/EE/DD/TS/97/2013-14 23/9/2013
4.	Estimated amount of work put to tender	19.90 Lakhs
5.	a) The amount of the contract	19.90 Lakhs
	b) i) The percentage of the contract to (tender) above / below the sanctioned estimate rate	As per the Sanctioned Estmate rates
	ii) The percentage of the contract to (tender) above / below the time of acceptance of the tender	As per the Sanctioned Estmate rates
6.	The authority accepted the tender (with No. and date)	—
7.	Contract agreement number	NO EE/DD/AGR/167/13-14 08/3/2013
8.	Date of commencement	12/12/2013
9.	Time limit fixed for the completion of work as per the agreement	90 days
10.	Due date of completion of as per the agreement	12/03/2014
11.	If the work is completed on or before the actual date of completion	—
12.	a) The progress of work during the contract period	90%
	Target fixed as per the contract agreement b) The progress of the work or the expenditure incurred or the cost of the work done after the expiry of contract	—
	c) The balance cost of work yet to be done as on the date of the report	—
13.	The no and date of notice issued to the contractor by the 6.6 under RAPD (if any)	—
14.	Date of reply received from the contractor in response to the notices (copies of the letters of contractor to be enclosed) specific remarks of 6.6 on the replies furnished by the contractor	—
15.	Reason for the delay in the execution of the work and the party responsible for the delay	Due to Sewage Waters Lines in the drain.
16.	a) Value of extra time of work of quantities executed over the quantities if any	—
	b) The proportionate extension of time admirable for the execution of those extra items of work of quantities of work	—

17.	Extension time requested by the contractor in his application and date of application (copy of the applicable to be enclosed)	–
18.	a) Extension of time recommended by the Executive Engineer	–
	b) The rate of penalty recommended to be imposed on to contractor and to the reasons for imposing such a rate of penalty	–
	c) The specific clauses of agreement under which penal action is now proposed for the delay and stoppage of work	–
19.	Extra expenditure incurred on the work charges establishment beyond the original period of contract	–
20.	In case the proposals submitted for the item are of the contract agreement for the delay in completion of work or stoppage of work the following may be furnished	
	a) Whether penal section has to be taken as per clause-2 of the condition of the contract	–
	b) (i) If so the rate of penalty per day imposed on the contractor	–
	(ii) The No & date of the approval of authority for the rate of penalty imposed on the contractor	–
	(iii) the total amount of penalty imposed and the amount recovered from the contractor so far	–
	(iv) whether final notice has been issued to the contractor as required under the agreement informing him that his contract would be terminated for the reasons stated there in	–
	c) Whether it is proposed to resign (terminate) the contract at the risk of the contractor	–
	d) The extra clause of the contract agreement under which the orders of regarding of contract are proposed to be issued	–
21.	Specific recommendation of the Assistant Executive Engineer regarding the proposals submitted above	Time Extension may be kindly approved.

Ravi, N.K.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಪತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

To be put up for delayed Kml

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಮಹಾನಗರ ಪಾಲಿಕೆ